

Site Specific Design, Inc.

**1704 Rockwell Road
Abington, PA 19001
215-887-3730**

Invoice

Date	Invoice #
6/22/2022	65827

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via	Ref #	Project
	Net 30	DR	6/9/2022			

Qty	Item Code	Description	Price Each	Amount
1	Emergency	Repair DH433478 Address: 102 Kelly Lane, Media, PA. 19063 - (Tricia Buckley) Date of service 6/11/22 Technician Dylan Rearick Arrived on site and found pump DH433478 in alarm, panel read high level and over pressure. pulled pump and dropped in sites spare and the amps jumped right to 20 amps. shut off the breaker and open up the valve to relieve pressure, and the station just kept filling up with water. I let homeowner know that the line might be clogged, and sent a message to townships supervisor explaining what is going on, and that someone will be in touch Monday morning. Also let homeowner know to limit use of water. bringing back pump DH433478 for further evaluation. 6/20/22 Estimated pump, found corroded switches, burnt control bracket, and worn out stator and cutter wheel. Motor tests fine. 6/22/22 Repaired and tested pump, ready to return once approval gotten from upper prov. Emergency Weekend/After Hours Rate	165.00	165.00
All material remains the property of Site Specific Design until final payment.			Total	

Site Specific Design, Inc.

**1704 Rockwell Road
Abington, PA 19001
215-887-3730**

Invoice

Date	Invoice #
6/22/2022	65827

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via	Ref #	Project
	Net 30	DR	6/9/2022			

Qty	Item Code	Description	Price Each	Amount
2	Labor-PB	Emergency Labor rate for Pat	165.00	330.00
1	7290	PRESSURE SWITCH ON/OFF EXTREME w/O-rings NB0083G01	38.185	38.19
1	7291	PRESSURE SWITCH, ALARM EXTREME w/ O-rings NB0083G02	38.185	38.19
1	1265	CONTROL BRACKET ASM, 240V/60HZ ND0045G01	141.83	141.83
1	8203	STATOR/LINER ASSY EXTREME NC0039G01	51.8225	51.82
1	1203	CUTTER WHEEL, FORGED, MACH/HARDENED NC0008P02 PN 1003	72.006	72.01
1	6203	Seal, Level Sensing Housing Extreme NB0043P01	2.18306	2.18
2	Labor-DR	Field Labor Rate for Dylan Rearick	110.00	220.00
All material remains the property of Site Specific Design until final payment.			Total	\$1,059.22

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.