

Site Specific Design, Inc.

1704 Rockwell Road
Abington, PA 19001
215-887-3730

Invoice

Date	Invoice #
4/11/2022	64855

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via	Ref #	Project
	Net 30	PB	3/28/2022			

Qty	Item Code	Description	Price Each	Amount
		DNR A151802. New Twp pump DH770907 430 Highland Ave Media Date of service 4/11/22 Technician Pat Brady 4/1/22 Pat Pump A151802 is in shop for Evaluation and found broken check valve,blown capacitor, flooded motor, and motor megs.. Pump will be DNR and we will be replacing it with a township pump ,we also need to take out 6'' riser when do. Returned to site 04/11/22 and retrieved site spare and installed new Township core DH770907 with 1224 adapter. Also installed a 6" riser. Job complete		
1	ND0082G01	6 inch Cover Shroud Riser Kit, E/One Extender	140.1935	140.19
1	Service/Ins	Service Call & Inspection Fee <	150.00	150.00
2	Labor-PB	Labor rate for Pat	110.00	220.00
1	1224	PN 1224 ND0058G01 Conversion Kit, 2000 Tank to Extreme Core	41.458	41.46
All material remains the property of Site Specific Design until final payment.			Total	\$551.65

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.