

**Site Specific Design, Inc.**

**1704 Rockwell Road  
Abington, PA 19001  
215-887-3730**

**Invoice**

Date	Invoice #
7/20/2022	65026

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via	Ref #	Project
	Net 30	AD	4/11/2022			

Qty	Item Code	Description	Price Each	Amount
		Replace DH458030 with new pump DH799203 511 Idlewild Circle Media.  Date of service 4/22/22 Technician John Simons  Arrived on site to find Station in Alarm and pump DH458030 not operating but pulling high amps and shutting off. Performed meter test and found shorts from ground to L1, L2 and manual run wires on supply cable. Disconnected EQD and performed meter test at pump EQD and from ground pin 1 read 076 and pin 3 read 001. Spoke with Kevin Matson and installed above ground a new supply cable 50'. He will have a contractor trench and bury it. Spoke with Scott and he approved a site spare to be installed and the customers pump be evaluated in shop. Installed spare A117505 and tested from alarm. The station pump led out of alarm and the pump cycled and shut off. Job complete  ESTIMATE: 04/22 Removed control cover and motor controller board. Performed meg test on motor and it failed due to mechanical seal failure. Removed lower suction housing and found cloth like material around seal area. This pump will need a new motor, bearings, seal, stator, and cutter wheel		
All material remains the property of Site Specific Design until final payment.			<b>Total</b>	

**Site Specific Design, Inc.**

**1704 Rockwell Road  
Abington, PA 19001  
215-887-3730**

**Invoice**

Date	Invoice #
7/20/2022	65026

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via	Ref #	Project
	Net 30	AD	4/11/2022			

Qty	Item Code	Description	Price Each	Amount
		7/20/22 Installed new core and collected spare. Tested pump, system runs normally.!		
1	Service/Ins	Service Call & Inspection Fee <	150.00	150.00
1	Labor-JS	Field Labor rate for John Simons	110.00	110.00
1	ND0036G06	32' Extreme Supply Cable Kit	115.65691	115.66
1	Consumables	Includes nuts, bolts, washers, glue, tape, wire nuts, terminal flags, pipe dope, teflon tape, locktite, lubricants	11.4555	11.46
1	Labor-JS	Shop Labor rate for John Simons	110.00	110.00
1	UD200A01A01AA	Core-ug-hw, 240V, CC, 7'C	0.00	0.00
1	Installation of Ne...	Installation of new Extreme Core w/2 yr warranty. Inspect installation, basin, valve and alarm panel. Inspect EQD & wiring. Remove old pump, identify cause of failure, if possible. Provide warranty documentation. Clean grease and debris accumulation in basin. Install new pump core and test, record performance. Dispose of old components and clean work area.	2,588.00	2,588.00
All material remains the property of Site Specific Design until final payment.			<b>Total</b>	\$3,085.12

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.