

Site Specific Design, Inc.

**1704 Rockwell Road
Abington, PA 19001
215-887-3730**

Invoice

Date	Invoice #
7/20/2022	65988

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via	Ref #	Project
	Net 30	AD	6/27/2022			

Qty	Item Code	Description	Price Each	Amount
		<p>Replace DH433738 with new pump DH798767 Address: 451 Berry Lane, Media, PA. 19063 (Karl Dixon)</p> <p>Date of service 6/26/22 Technician Pat Brady</p> <p>Arrived on site and found pump DH433738 in high level alarm and light was flickering. Took meter readings and all readings were incorrect. Pulled pump for further evaluation and found station was completely packed with grease And paper towels .Cleaned station out the best I can and installed sites spare, also the print Circuitboard was Burnt.Changed board, turn pump on and pump down and shut off.Bringing pump back to be evaluated/repaired</p> <p>7/1/22 Inspected of pump found switches and motor controls in good working order. Stator and cutter wheel also in good shape, but motor fails testing, upended and water poured out, seal has failed.</p> <p>Pump requires full rebuild or replacement.</p> <p>7/20/22 Arrived on site and pulled spare. Installed dh798767 and tested system successfully. Job complete.</p>		
All material remains the property of Site Specific Design until final payment.			Total	

Site Specific Design, Inc.

1704 Rockwell Road
Abington, PA 19001
215-887-3730

Invoice

Date	Invoice #
7/20/2022	65988

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via	Ref #	Project
	Net 30	AD	6/27/2022			

Qty	Item Code	Description	Price Each	Amount
1	Emergency	Emergency Weekend/After Hours Rate	165.00	165.00
3	Labor-PB	Emergency Labor rate for Pat	165.00	495.00
1	9543	NB0072G21 Sentry Protect Panel PCB Board	203.4715	203.47
		Alarm Replacement 240v		
1	UD200A01A01AA	Core-ug-hw, 240V, CC, 7'C	0.00	0.00
1	Installation of Ne...	Installation of new Extreme Core w/2 yr warranty.	2,588.00	2,588.00
		Inspect installation, basin, valve and alarm panel. Inspect EQD & wiring. Remove old pump, identify cause of failure, if possible. Provide warranty documentation. Clean grease and debris accumulation in basin. Install new pump core and test, record performance. Dispose of old components and clean work area.		
All material remains the property of Site Specific Design until final payment.			Total	\$3,451.47

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.