

**Site Specific Design, Inc.**

**1704 Rockwell Road  
Abington, PA 19001  
215-887-3730**

**Invoice**

Date	Invoice #
7/1/2022	65990

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via	Ref #	Project
	Net 30	PB	6/26/2022			

Qty	Item Code	Description	Price Each	Amount
		Repair DH433834 Address: 2365 West Deerfield Drive, Media, PA. 19063 - (Chuck Aman)  Date of service 6/26/22 Technician Pat Brady  Arrived on site and found pump DH433834 in alarm panel read high pressure and brown out. Pulled pump to bring back to shop to be evaluate it/repared installed sites spare pump DH 508336 pump went into and out of alarm and from on/off 32 seconds at 5.5 amps pump is running correctly  7/1/22 Inspected pump. Runs continuously. Eqd insert melted, tested supply cable, supply cable tests fine.  Switches heavily corroded, and motor controls burned and contactor stuck in the on position. Motor tests fine on both tests. Suction stator and cutter wheel both worn out as well.  Replaced parts  7/13/22  Returned to replace pump and collected spare. Ran water in house and tested successfully, job complete.		
All material remains the property of Site Specific Design until final payment.			<b>Total</b>	

Site Specific Design, Inc.

1704 Rockwell Road  
Abington, PA 19001  
215-887-3730

# Invoice

Date	Invoice #
7/1/2022	65990

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via	Ref #	Project
	Net 30	PB	6/26/2022			

Qty	Item Code	Description	Price Each	Amount
1	Emergency	Emergency Weekend/After Hours Rate	165.00	165.00
1	Labor-PB	Emergency Labor rate for Pat	165.00	165.00
1	7095	EQD INSERT, MALE (SIX PIN)	15.8195	15.82
1	7290	PRESSURE SWITCH ON/OFF EXTREME w/O-rings NB0083G01	38.185	38.19
1	7291	PRESSURE SWITCH, ALARM EXTREME w/ O-rings NB0083G02	38.185	38.19
1	8203	STATOR/LINER ASSY EXTREME NC0039G01	51.8225	51.82
1	1203	CUTTER WHEEL, FORGED, MACH/HARDENED NC0008P02 PN 1003	72.006	72.01
2	Labor-DR	Labor Rate for Dylan Rearick	110.00	220.00
All material remains the property of Site Specific Design until final payment.			<b>Total</b>	\$766.03

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.