

Site Specific Design, Inc.

**1704 Rockwell Road
Abington, PA 19001
215-887-3730**

Invoice

Date	Invoice #
7/28/2022	66037

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via	Ref #	Project
	Net 30	DR	6/29/2022			

Qty	Item Code	Description	Price Each	Amount
		Repair DH429456 Address: 311 Paxon Hollow Rd., Media, PA. 19063 (Christine Convery) Date of service 6/30/22 Technician Pat Brady Arrived on site and found pump DH429456 In high level and over pressure alarm. Took meter readings and all readings were incorrect, the pump was pulling 22 amps. Scott ok to drop in a spare DH478005 and bring back pump DH429456 to be evaluated/repared spare goes into and out of alarm and from on/off 30 seconds at 5.9 amps pump is running correctly 6/27/22 Inspection of pump found corroded switches, burnt control bracket and worn stator. Motor tests fine, replaced parts and tested pump, DH429456 operates normally via on/off and alarm switch and shut off successfully in test tank. Ready to return. 7/28/22 Returned pump and collected spare. Tested pump in station, runs normally. Job complete.		
1	Service/Ins	Service Call & Inspection Fee <	150.00	150.00
1	Labor-DR	Field Labor Rate for Dylan Rearick	0.00	0.00
All material remains the property of Site Specific Design until final payment.			Total	

Site Specific Design, Inc.

1704 Rockwell Road
Abington, PA 19001
215-887-3730

Invoice

Date	Invoice #
7/28/2022	66037

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via	Ref #	Project
	Net 30	DR	6/29/2022			

Qty	Item Code	Description	Price Each	Amount
1	7290	PRESSURE SWITCH ON/OFF EXTREME w/O-rings NB0083G01	38.185	38.19
1	7291	PRESSURE SWITCH, ALARM EXTREME w/ O-rings NB0083G02	38.185	38.19
1	1265	CONTROL BRACKET ASM, 240V/60HZ ND0045G01	0.00	0.00
2	Labor-DR	Labor Rate for Dylan Rearick	110.00	220.00
1	8203	STATOR/LINER ASSY EXTREME NC0039G01	51.8225	51.82
All material remains the property of Site Specific Design until final payment.			Total	\$498.20

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.