

Site Specific Design, Inc.

**1704 Rockwell Road
Abington, PA 19001
215-887-3730**

Invoice

Date	Invoice #
7/1/2022	66046

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via	Ref #	Project
	Net 30	JoeS	7/1/2022			

Qty	Item Code	Description	Price Each	Amount
		Replace DH433203 with new pump DH795038 181 Timber jump Lane Media PA Date of service 7/1/22 Technican Pat Brady Arrived on site and found pump DH433203 in high level over pressure alarm all meter readings were incorrect and pump was pulling 24 amps. Pulled pump for further evaluation and found rotor was locked up and pump cable has a hole. Installed a sitespecific new core DH795038 and Pump goes into and out of alarm and from on/off 33 seconds at 5.7 amps pump is running correctly.		
1	UD200A01A01AA	Core-ug-hw, 240V, CC, 7'C S/N DH795038	0.00	0.00
	Installation of Ne...	Installation of new Extreme Core w/2 yr warranty. Inspect installation, basin, valve and alarm panel. Inspect EQD & wiring. Remove old pump, identify cause of failure, if possible. Provide warranty documentation. Clean grease and debris accumulation in basin. Install new pump core and test, record performance. Dispose of old components and clean work area.	2,588.00	2,588.00
1	Service/Ins	Service Call & Inspection Fee <	150.00	150.00
1	Labor-PB	Labor rate for Pat	110.00	110.00
All material remains the property of Site Specific Design until final payment.			Total	\$2,848.00

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.