

Site Specific Design, Inc.

**1704 Rockwell Road
Abington, PA 19001
215-887-3730**

Invoice

Date	Invoice #
7/5/2022	66072

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via	Ref #	Project
	Net 30	AD	7/5/2022			

Qty	Item Code	Description	Price Each	Amount
		Replace DH433734 with new pump DH791705 50 Kingston Road Media, PA 19063 Date of service 7/5/22 Technician John Simons Arrived on site to find DH433734 not running and in alarm. Performed meter test and all readings are correct. Removed pump from Station and inspected the switches and found that they were corroded. The capacitor on the control clip exploded and the motor megged bad. Due to age of pump and needing a full rebuild, installed new core DH791705 per Anthony DiRusso into station and tested from alarm. The station pumped out of alarm and the pump cycled and shut off. Job complete		
1	Service/Ins	Service Call & Inspection Fee <	150.00	150.00
1	Labor-JS	Labor rate for John Simons	68.1875	68.19
1	UD200A01A01AA	Core-ug-hw, 240V, CC, 7'C S/N DH791705	0.00	0.00
1	Installation of Ne...	Installation of new Extreme Core w/2 yr warranty. Inspect installation, basin, valve and alarm panel. Inspect EQD & wiring. Remove old pump, identify cause of failure, if possible. Provide warranty documentation. Clean grease and debris accumulation in basin. Install new pump core and test, record performance. Dispose of old components and clean work area.	2,588.00	2,588.00
All material remains the property of Site Specific Design until final payment.			Total	\$2,806.19

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.