

Site Specific Design, Inc.

**1704 Rockwell Road
Abington, PA 19001
215-887-3730**

Invoice

Date	Invoice #
8/1/2022	66155

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via	Ref #	Project
	Net 30	PB	8/1/2022			

Qty	Item Code	Description	Price Each	Amount
2	Labor-PB	DH529134 2978 North Providence Road Media, PA 19063 Date of service 7/12/22 Technician Pat Brady Pat arrived on site and found pump DH529134 in alarm and red light flashing. I reset the breaker's Pump pump down and shut off at 5.1 amps. Perform meter readings and there are shorts to ground on all pump wires, and they are pulled very tight. I megged the cable and cable megs good, but ohms bad. The wires under the panel are cut from being pulled so tight. I spliced the wires and hook them back up in the panel, and took out the brown wire on the EQD end. Turn pump back on and pump goes into and out of alarm and from on/off 34 seconds at 5.4 amps pump is running correctly, but need to install a new 100 foot Cable, and a lid for the 4" inch clean out. Trying to get a hold of Kevin from upper providence to have a cable installed Labor rate for Pat	110.00	220.00
All material remains the property of Site Specific Design until final payment.			Total	\$220.00

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.