

Site Specific Design, Inc.

1704 Rockwell Road
Abington, PA 19001
215-887-3730

Invoice

Date	Invoice #
8/4/2022	66484

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via	Ref #	Project
	Net 30	DR	8/3/2022			

Qty	Item Code	Description	Price Each	Amount
		Repair DH447529 235 East Rose Tree Road Media, PA 19063 Date of service 8/3/22 Technician Dylan Rearick Pulled pump and found corroded switches and worn stator. Motor controls ok, and motor tests fine. Cutter wheel alright. Panel and supply cable tested and in good working order. Replaced parts and reinstalled pump, system runs normally off both switches When tested. Pump is difficult to seat properly in discharge, fit is very tight and does not want to lock into station and allow proper opening of ball valve unless firmly seated. Had to reseal pump multiple times and hammer into discharge via striking wrench tested on top cover near the discharge pipe.		
1	Service/Ins	Service Call & Inspection Fee <	150.00	150.00
1	Labor-DR	Labor Rate for Dylan Rearick	0.00	0.00
2	Labor-DR	Labor Rate for Dylan Rearick	110.00	220.00
1	7290	PRESSURE SWITCH ON/OFF EXTREME w/O-rings NB0083G01	38.185	38.19
1	7291	PRESSURE SWITCH, ALARM EXTREME w/ O-rings NB0083G02	38.185	38.19
1	8203	STATOR/LINER ASSY EXTREME NC0039G01	51.8225	51.82
All material remains the property of Site Specific Design until final payment.			Total	\$498.20

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.