

Site Specific Design, Inc.

**1704 Rockwell Road
Abington, PA 19001
215-887-3730**

Invoice

Date	Invoice #
8/8/2022	66538

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via	Ref #	Project
	Net 30	PB	8/8/2022			

Qty	Item Code	Description	Price Each	Amount
		Evaluate DH506478 177 Damview Drive Media, PA 19063 Date of service 8/6/22 Technician Pat Brady Arrived on site and found pump not in alarm short to ground on every wire. megged the cable and cable megged good. Pulled pump DH506478 and installed site spare DH588348 and put in a temporary cable. Pump goes into and out alarm and from on/off 32 seconds at 5.9 amps pump is running correctly 8/8/22 Pat Pump DH506478 is in shop for Evaluation and everything checked out good on the pump. Tested pump in test tank pump pumps out alarm and off. Pump is running correctly at this time. 8/8/22 Pat Returned pump DH506478 back station and Ohm the cable with a different meter still ohm bad. Cut another foot off of cable ohm cable again all good. Pump goes into and out of alarm and from on/off 33 seconds at 5.6 amps pump is running correctly		
1	Emergency	Emergency Weekend/After Hours Rate	165.00	165.00
2	Labor-PB	Emergency Labor rate for Pat	165.00	330.00
1	Labor-PB	Shop Labor rate for Pat	110.00	110.00
All material remains the property of Site Specific Design until final payment.			Total	\$605.00

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.