

Site Specific Design, Inc.

**1704 Rockwell Road
Abington, PA 19001
215-887-3730**

Invoice

Date	Invoice #
8/24/2022	66648

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via	Ref #	Project
	Net 30	DR	8/13/2022			

Qty	Item Code	Description	Price Each	Amount
		Replace DH401918 with new Twp pump DH794983 125 Boxwood Court Media, PA 19063 Date of service 8/13/22 Technician Jon McKee Emergency service call. Customer stated she had an alarm active and is not going off and needed assistance to silence the alarm. Customer was able to silence the alarm and notified customer I'll give her a call in the later AM and let her know when I'll be there. Arrived on site, station was in alarm but pump breakers were tripped. Reset breakers and they repeatedly tripped. Disconnected EQD and reset breakers again, breakers did not trip. Pulled pump DH401918 and dunked a spare pump to hold the customer over. Brought pump DH401918 back to the Rockwell Office for evaluation. 8/21/22 Tested pump, meter checks indicate failed controls, pump trips breakers when powered on. Inspection of pump found corroded switches, burned and popped contactor, and failed motor. Pump requires full rebuild or replacement. Standing orders are to replace pumps that require rebuilds more than ten years old, pump is from 2011, will be replaced from township shed. 8-24-22		
All material remains the property of Site Specific Design until final payment.			Total	

Site Specific Design, Inc.

**1704 Rockwell Road
Abington, PA 19001
215-887-3730**

Invoice

Date	Invoice #
8/24/2022	66648

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via	Ref #	Project
	Net 30	DR	8/13/2022			

Qty	Item Code	Description	Price Each	Amount
		Arrived and found station flooded and pump in over pressure. Reset breakers and tested spare DH408735 and it was pulling 19 amps. Pulled pump and tested out of tank, same readings. Installed upper prov new pump SH DH794983. Voltage is 242 and amps are 5.9. Tested alarm, ok. Pump ran and pumped out of alarm then shut off 38 sec later. System is operating properly.		
1	Emergency	Emergency Weekend/After Hours Rate	165.00	165.00
1	Labor-Jon M	Emergency Labor-Jon M	165.00	165.00
1	Labor-DR	Labor Rate for Dylan Rearick	110.00	110.00
All material remains the property of Site Specific Design until final payment.			Total	\$440.00

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.