

**Site Specific Design, Inc.**

**1704 Rockwell Road  
Abington, PA 19001  
215-887-3730**

**Invoice**

Date	Invoice #
8/30/2022	66839

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via	Ref #	Project
	Net 30	JohnS	8/30/2022			

Qty	Item Code	Description	Price Each	Amount
		Repair DH507302 2253 East Deerfield Drive Media, PA 19063  Date of service 8/30/22 Technician John Simons  Arrived on site to find station in Alarm and overflowing. Pump DH507302 was running in the station but not seated in the discharge manifold. Turned off breakers and reseated pump in discharge manifold and turned breakers back on. The pump alarm light on top came on and the indicator lights on the Overlay for normal was lit but the pump running an alarm light we're not. The station pumped down out of alarm and the pump cycled and shut off. Performed meter test and found shorts on every lead. Disconnected the EQD and found that water was inside the connections. Cut back 12 inches on the supply cable and performed Meg test on wire and it failed. Also found that the equalizer bladder was completely imploded due to the pump running for 24 hours and cycling back into the station. Reset the bladder And replaced the EQD insert on the pump side. Spoke with Kevin Matson from Upper Providence and informed him that the cable needed to be replaced. Per request from Kevin ran new 32 foot cable above ground from Panel to pump station. KBX will return to site to bury it. Also replaced the overlay with new protect overlay. Had customer run water and operated pump from Alarm. Cycled the pump about		
All material remains the property of Site Specific Design until final payment.			<b>Total</b>	

**Site Specific Design, Inc.**

**1704 Rockwell Road  
Abington, PA 19001  
215-887-3730**

**Invoice**

Date	Invoice #
8/30/2022	66839

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via	Ref #	Project
	Net 30	JohnS	8/30/2022			

Qty	Item Code	Description	Price Each	Amount
		10 times and it operates properly. Perform meter test and all readings were correct. Job complete.		
1	Service/Ins	Service Call & Inspection Fee <	150.00	150.00
2	Labor-JS	Labor rate for John Simons	68.1875	136.38
1	7095	EQD INSERT, MALE (SIX PIN)	15.8195	15.82
1	ND0036G06	32' Extreme Supply Cable Kit	115.65691	115.66
1	9544	NB0082G02 Membrane Overlay Deadfront Sentry Protect 240v 2p	103.645	103.65
All material remains the property of Site Specific Design until final payment.			<b>Total</b>	\$521.51

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.