

Site Specific Design, Inc.

1704 Rockwell Road  
Abington, PA 19001

# Invoice

Date	Invoice #
9/30/2022	67290

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via		Project
	Net 30	PB	9/30/2022			

Qty	Item Code	Description	Price Each	Amount
		Replace DH433568 with new Twp pump DH808927 3304 Chatham Place Media, PA 19063  Date of service 9/30/22 Technician Pat Brady  Arrived on site and found pump DH433568 not in alarm also not running. Performed meter readings and all readings were incorrect and wire megged bad. pulled pump for further evaluation and found bolt holes corroded through and motor megs bad. EQD was not but was not screwed on allowing water to get into the EQD .station is bottom of a slope and flush with the ground Letting water/ mud go down into station. Cut back a foot of the cable cable megged good .pulled the wires back through the Conduit hook up the panel and put in a upper providence new core DH808927 pump goes into and out of alarm and from on /off 34 seconds at 7.0 amps pump is running correctly		
3	Labor-PB	Labor rate for Pat	110.00	330.00
1	Service/Ins	Service Call & Inspection Fee <	150.00	150.00

All material remains the property of Site Specific Design until final payment.

**Subtotal** \$480.00

**Sales Tax (0.0%)** \$0.00

**Total** \$480.00

**Payments/Credits** \$0.00

**Total Due** \$480.00

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.