

Site Specific Design, Inc.

1704 Rockwell Road  
Abington, PA 19001

# Invoice

Date	Invoice #
10/4/2022	67351

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via		Project
	Net 30	JoeS	10/4/2022			

Qty	Item Code	Description	Price Each	Amount
1	Misc40700	Replace DH386041 with new pump DH803877 316 Sycamore Mills Road Media, PA 19063  Date of service 10/4/22 Technician Pat Brady  Arrived on site and found that breakers were off in the panel turn breakers back on pump DH386041 was in high level alarm running not pumping out ,performed meter readings brown to black and red were incorrect and pump was pulling high amps.Pulled pump for further evaluation and found that the rotor was locked up and suction housing was clogged with non flushable material.installed new core DH803877 pump pumped down and shut off at 6.1 amps pump is running correctly  DH071-93 50' Standard Cover Configuration 240V 7' core Candy Cane discharge extreme cutter wheel (Complete station used for core)	0.00	0.00

All material remains the property of Site Specific Design until final payment.

**Subtotal**

**Sales Tax (0.0%)**

**Total**

**Payments/Credits**

**Total Due**

Site Specific Design, Inc.

1704 Rockwell Road  
Abington, PA 19001

# Invoice

Date	Invoice #
10/4/2022	67351

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via		Project
	Net 30	JoeS	10/4/2022			

Qty	Item Code	Description	Price Each	Amount
1	Installation of Ne...	Installation of new Extreme Core w/2 yr warranty. Inspect installation, basin, valve and alarm panel. Inspect EQD & wiring. Remove old pump, identify cause of failure, if possible. Provide warranty documentation. Clean grease and debris accumulation in basin. Install new pump core and test, record performance. Dispose of old components and clean work area.	2,588.00	2,588.00
1	Service/Ins	Service Call & Inspection Fee <	150.00	150.00
1	Labor-PB	Labor rate for Pat	110.00	110.00

All material remains the property of Site Specific Design until final payment.

**Subtotal** \$2,848.00

**Sales Tax (0.0%)** \$0.00

**Total** \$2,848.00

**Payments/Credits** \$0.00

**Total Due** \$2,848.00

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.