

Site Specific Design, Inc.

1704 Rockwell Road  
Abington, PA 19001

# Invoice

| Date      | Invoice # |
|-----------|-----------|
| 10/7/2022 | 67417     |

| Bill To   |
|---|
| Upper Providence Township<br>Attn: Kevin Matson, Sewer Authority<br>935 N. Providence Road<br>Media, PA 19063 |

| Ship To   |
|---|
| Upper Providence Township<br>935 N Providence Road<br>610-566-5376<br>Media, PA 19063 |

| Cust. PO # | Terms  | Rep   | Ship Date | Ship Via |  | Project |
|------------|--------|-------|-----------|----------|--|---------|
|            | Net 30 | JohnS | 10/7/2022 |          |  |         |

| Qty | Item Code | Description  | Price Each | Amount |
|-----|-----------|--|------------|--------|
|     |           | Repair DH429213<br>188 Damview Drive<br>Media, PA 19063<br><br>Date of service 10/7/22<br>Technician John Simons<br><br>Arrived on site to find station in alarm and panel indicating over pressure. Performed meter test And found shorts to ground on pins one and three and contactor coil showing bad. Removed lid to station and removed DH429213. Inspected the switches and found that they were both corroded. Removed control cover and found that the control clip was completely burnt. Performed Meg test on motor and all readings were correct. Performed ohm check on motor and all readings were correct. Inspected the stater and found egg shells inside of it. Also found that the cutter wheel teeth were worn. Replaced both switches, control clip, stater and cutter wheel. Recommend that no eggshells be put into the system because they will cause premature wear on the pumping mechanism. Returned the pump to station and tested from Alarm. The alarm cleared and the pump cycled and shut off. Perform meter test again and all readings were good. Job complete |            |        |

All material remains the property of Site Specific Design until final payment.

**Subtotal**

**Sales Tax (0.0%)**

**Total**

**Payments/Credits**

**Total Due**

Site Specific Design, Inc.

1704 Rockwell Road  
Abington, PA 19001

# Invoice

| Date      | Invoice # |
|-----------|-----------|
| 10/7/2022 | 67417     |

| Bill To   |
|---|
| Upper Providence Township<br>Attn: Kevin Matson, Sewer Authority<br>935 N. Providence Road<br>Media, PA 19063 |

| Ship To   |
|---|
| Upper Providence Township<br>935 N Providence Road<br>610-566-5376<br>Media, PA 19063 |

| Cust. PO # | Terms  | Rep   | Ship Date | Ship Via |  | Project |
|------------|--------|-------|-----------|----------|--|---------|
|            | Net 30 | JohnS | 10/7/2022 |          |  |         |

| Qty | Item Code   | Description  | Price Each | Amount |
|-----|-------------|--|------------|--------|
| 1   | Service/Ins | Service Call & Inspection Fee <  | 150.00     | 150.00 |
| 1   | Labor-JS    | Labor rate for John Simons   | 0.00       | 0.00   |
| 0.5 | Labor-JS    | Labor rate for John Simons   | 110.00     | 55.00  |
| 1   | Consumables | Includes nuts, bolts, washers, glue, tape, wire nuts, terminal flags, pipe dope, teflon tape, locktite, lubricants | 0.00       | 0.00   |
| 1   | 1203        | CUTTER WHEEL, FORGED, MACH/HARDENED NC0008P02<br>PN 1003   | 72.006     | 72.01  |
| 1   | 1265        | CONTROL BRACKET ASM, 240V/60HZ ND0045G01   | 0.00       | 0.00   |
| 1   | 6203        | Seal, Level Sensing Housing Extreme NB0043P01  | 2.18306    | 2.18   |
| 1   | 7290        | PRESSURE SWITCH ON/OFF EXTREME w/O-rings NB0083G01   | 38.185     | 38.19  |
| 1   | 7291        | PRESSURE SWITCH, ALARM EXTREME w/ O-rings NB0083G02  | 38.185     | 38.19  |
| 1   | 8203        | STATOR/LINER ASSY EXTREME NC0039G01  | 51.8225    | 51.82  |

All material remains the property of Site Specific Design until final payment.

**Subtotal** \$407.39

**Sales Tax (0.0%)** \$0.00

**Total** \$407.39

**Payments/Credits** \$0.00

**Total Due** \$407.39

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.