

Site Specific Design, Inc.

1704 Rockwell Road
Abington, PA 19001
(215) 887-3730



Invoice

Date	Invoice #
11/6/2023	72645


Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via		Project
	Net 30	AD	11/6/2023			

Qty	Item Code	Description	Price Each	Amount
		Replace DH486379 with new pump DH869935 John Pilla (Upper Prov) 2440 North Providence Road Media, PA 19063 Date of service 11/6/23 Technician Brandon Mauro Arrived on site to find pump panel, indicating high level alarm and overpressure. Performed meter checks and found pump had shorts to ground on every wire. Switch readings and control Bracket readings were both incorrect. The wiring for L1 and L2 from pump Cable were in the wrong spots. I corrected this and found flooded station. Removed pump from flooded station and found very heavy amount of grease and non-flushable materials such as wipes. I manually remove all debris with a long grabber tool. Found pump DH486379 to have a flooded motor due to seal failure from wipes and grease. With pump being over 10 years old, it was replaced with a new core DH869935 after station was cleaned out. Upper Prov shed did not have new pumps so I confirmed price of pump for upper Prov and installed a new pump from our shop. Tested new pump for multiple cycles and alarm. Pump runs 5.7 amps and shuts off and		

OK TO PAY
KEVIN MATSON, PE,
OPERATIONS MANAGER


12/04/2023

All material remains the property of Site Specific Design until final payment.

Subtotal

Sales Tax (0.0%)

Total

Payments/Credits

Total Due

Site Specific Design, Inc.

1704 Rockwell Road
Abington, PA 19001
(215) 887-3730



Invoice

Date	Invoice #
11/6/2023	72645

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via		Project
	Net 30	AD	11/6/2023			

Qty	Item Code	Description	Price Each	Amount
		on normally		
1	UD200A01A01AA	Core-ug-hw, 240V, CC, 7'C	0.00	0.00
1	Installation of Ne...	Installation of new Extreme Core w/2 yr warranty. Inspect installation, basin, valve and alarm panel. Inspect EQD & wiring. Remove old pump, identify cause of failure, if possible. Provide warranty documentation. Clean grease and debris accumulation in basin. Install new pump core and test, record performance. Dispose of old components and clean work area.	2,963.00	2,963.00
1	Service/Ins	Service Call & Inspection Fee <	150.00	150.00
2.5	Labor-BM	Labor-Brandon M	120.00	300.00

All material remains the property of Site Specific Design until final payment.

Subtotal \$3,413.00

Sales Tax (0.0%) \$0.00

Total \$3,413.00

Payments/Credits \$0.00

Total Due \$3,413.00

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.