

Site Specific Design, Inc.

1704 Rockwell Road
Abington, PA 19001
(215) 887-3730



Invoice

Date	Invoice #
11/6/2023	72664

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via		Project
	Net 30	JohnS	11/6/2023			

Qty	Item Code	Description	Price Each	Amount
		<p>Replace DH420931 with new pump DH869968 Reed Domer-Shank (Upper Prov) 15 West Bishop Hollow Road Media, PA 19063</p> <p>Date of service 11/6/23 Technician John Simons</p> <p>Arrived on site to find panel indicating high level and normal but the pump was not running. Performed meter test and found that the contactor coil in pump had failed, both switches were closed and the pump had proper voltage. Also found no shorts to ground. Removed the lid and found that the station is a 129/93 and water was above the pump about 3 feet. Removed DH420931 from the station and decided to put in a new pump due to the age of the pump and the cost of repairs. This pump would require new switches, control clip, stator and cutter wheel.</p> <p>Installed new core as a Township core DH869968. Tested the pump from alarm and the alarm sounded. Turned on the pump breakers and the pump operates at 5.7 amps. Once the alarm cleared, the pump finished its cycle and shut off. Job complete</p>		

**OK TO PAY
KEVIN MATSON, PE,
OPERATIONS MANAGER**


12/04/2023

All material remains the property of Site Specific Design until final payment.

Subtotal

Sales Tax (0.0%)

Total

Payments/Credits

Total Due

Site Specific Design, Inc.

1704 Rockwell Road
Abington, PA 19001
(215) 887-3730



Invoice

Date	Invoice #
11/6/2023	72664

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via		Project
	Net 30	JohnS	11/6/2023			

Qty	Item Code	Description	Price Each	Amount
1	UD200A01A01AA	Core-ug-hw, 240V, CC, 7'C	0.00	0.00
1	Installation of Ne...	Installation of new Extreme Core w/2 yr warranty. Inspect installation, basin, valve and alarm panel. Inspect EQD & wiring. Remove old pump, identify cause of failure, if possible. Provide warranty documentation. Clean grease and debris accumulation in basin. Install new pump core and test, record performance. Dispose of old components and clean work area.	2,963.00	2,963.00
1	Service/Ins	Service Call & Inspection Fee <	150.00	150.00
1	Labor-JS	Labor rate for John Simons	120.00	120.00

All material remains the property of Site Specific Design until final payment.

Subtotal \$3,233.00

Sales Tax (0.0%) \$0.00

Total \$3,233.00

Payments/Credits \$0.00

Total Due \$3,233.00

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.