

Site Specific Design, Inc.

1704 Rockwell Road
Abington, PA 19001
(215) 887-3730



Invoice

Date	Invoice #
11/10/2023	72712

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via		Project
	Net 30	AD	11/10/2023			

Qty	Item Code	Description	Price Each	Amount
		<p>Replace DH433649 with new pump DH869955 Adam Sacks (Upper Prov) 1515 Ridley Creek Road Media, PA 19063</p> <p>Date of service 11/10/23 Technician John Simons</p> <p>Arrived on site to find station not in alarm. Performed meter test and found shorts on L1, L2, and manual run in panel. Disconnected the pump and performed meter readings at the pump and found the same readings indicating that the control clip had failed. Removed DH433649 from the station and found grease chunks in the wet well. Removed the grease chunks from the station and informed the customer that grease should not be going down the drains. Inspected the pump and the casting is starting to deteriorate. The cutter teeth a worn down and the switches and control clip would need replacing. Due to the age of pump and the cost of repairs, installed new core DH869955 as a new Township core. Tested the pump from alarm and the alarm sounds. Turned the pump breakers on and the pump runs at 5.9 amps. Once the alarm cleared the pump finished its cycle and shut off. Job complete.</p>		

OK TO PAY
KEVIN MATSON, PE,
OPERATIONS MANAGER


12/04/2023

Subtotal	
Sales Tax (0.0%)	
Total	
Payments/Credits	
Total Due	

Site Specific Design, Inc.

1704 Rockwell Road
Abington, PA 19001
(215) 887-3730



Invoice

Date	Invoice #
11/10/2023	72712

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via		Project
	Net 30	AD	11/10/2023			

Qty	Item Code	Description	Price Each	Amount
1	UD200A01A01AA	Core-ug-hw, 240V, CC, 7'C	0.00	0.00
1	Installation of Ne...	Installation of new Extreme Core w/2 yr warranty. Inspect installation, basin, valve and alarm panel. Inspect EQD & wiring. Remove old pump, identify cause of failure, if possible. Provide warranty documentation. Clean grease and debris accumulation in basin. Install new pump core and test, record performance. Dispose of old components and clean work area.	2,963.00	2,963.00
1	Service/Ins	Service Call & Inspection Fee <	150.00	150.00
1.5	Labor-JS	Labor rate for John Simons	120.00	180.00

Subtotal \$3,293.00

Sales Tax (0.0%) \$0.00

Total \$3,293.00

Payments/Credits \$0.00

Total Due \$3,293.00

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.