

# Site Specific Design, Inc.

1704 Rockwell Road  
Abington, PA 19001  
(215) 887-3730



## Invoice

Date	Invoice #
11/16/2023	72806


Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via		Project
	Net 30	AD	11/16/2023			

Qty	Item Code	Description	Price Each	Amount
1	UD200A01A01AA	<p>Replace A263939 with new pump DH870113 Joan McGuckin (Upper Prov) 601 Farnum Road Media, PA 19063</p> <p>Date of service 11/16/23 Technician John Simons</p> <p>Arrived on site to find panel indicating a high-level and the pump thermalling out. Performed meter test and all readings were correct. The pump was thermalling at 23 amps. Removed the lid to station and found that A263939 bearings had failed. Installed new core DH870113 with a 1224 adapter as a new Township core. Turned the alarm breaker on and the alarm sounded. Turned on the pump breakers and the pump turned on and runs at 5.2 amps. Once the alarm cleared the pump finished its cycle and shut off at 32 seconds. Sealed conduit entry in panel with duct seal. Job complete.</p> <p>Core-ug-hw, 240V, CC, 7'C</p>	0.00	0.00

**OK TO PAY  
KEVIN MATSON, PE,  
OPERATIONS MANAGER**

  
**12/04/2023**

All material remains the property of Site Specific Design until final payment.

**Subtotal**

**Sales Tax (0.0%)**

**Total**

**Payments/Credits**

**Total Due**

# Site Specific Design, Inc.

1704 Rockwell Road  
Abington, PA 19001  
(215) 887-3730



## Invoice

Date	Invoice #
11/16/2023	72806

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via		Project
	Net 30	AD	11/16/2023			

Qty	Item Code	Description	Price Each	Amount
1	Installation of Ne...	Installation of new Extreme Core w/2 yr warranty. Inspect installation, basin, valve and alarm panel. Inspect EQD & wiring. Remove old pump, identify cause of failure, if possible. Provide warranty documentation. Clean grease and debris accumulation in basin. Install new pump core and test, record performance. Dispose of old components and clean work area.	2,963.00	2,963.00
1	Service/Ins	Service Call & Inspection Fee <	150.00	150.00
1	Labor-JS	Labor rate for John Simons	120.00	120.00
1	1224	PN 1224 ND0058G01 Conversion Kit, 2000 Tank to Extreme Core	47.40395	47.40

All material remains the property of Site Specific Design until final payment.

**Subtotal** \$3,280.40

**Sales Tax (0.0%)** \$0.00

**Total** \$3,280.40

**Payments/Credits** \$0.00

**Total Due** \$3,280.40

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.