

Site Specific Design, Inc.

1704 Rockwell Road
Abington, PA 19001
(215) 887-3730



Invoice

Date	Invoice #
3/20/2024	73351

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via		Project
	Net 30	AD	3/20/2024			

Qty	Item Code	Description	Price Each	Amount
		Replace DH433690 with new pump DH870156 Amy Andrews (Upper Prov) 180 Timber Jump Ln Media, Pennsylvania 19063-1132 Date of service 12/18/23 Technician John Simons and Pat Brady Arrived on site to find station in alarm and overflowing. The pump was running continuously. Performed meter test and found shorts on every wire. Removed lid to station and pulled pump DH433690 and installed site spare DH460294. Turned the alarm circuit on and it sounded. Turned on the pump and it operates at 6.2 amps. Once the alarm cleared, the pump finished its cycle and shut off. Due to the age of this pump and the cost of repairs, need to return and install new Township Core. 12/29/23 Pat Arrived on site to install new core DH870156 pulled sites spare and installed new core turned breakers on and contactor in the panel was buzzing very loud and was sparking checked all wires they were tight replaced contactor flipped breakers back on pump		

**OK TO PAY
KEVIN MATSON, PE,
OPERATIONS MANAGER**


4/8/2024

All material remains the property of Site Specific Design until final payment.

Subtotal

Sales Tax (0.0%)

Total

Payments/Credits

Total Due

Site Specific Design, Inc.

1704 Rockwell Road
Abington, PA 19001
(215) 887-3730



Invoice

Date	Invoice #
3/20/2024	73351

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via		Project
	Net 30	AD	3/20/2024			

Qty	Item Code	Description	Price Each	Amount
		pumped down and shut off at 6.2 amps pump is running correctly		
1	UD200A01A01AA	Core-ug-hw, 240V, CC, 7'C	0.00	0.00
1	Installation of Ne...	Installation of new Extreme Core w/2 yr warranty. Inspect installation, basin, valve and alarm panel. Inspect EQD & wiring. Remove old pump, identify cause of failure, if possible. Provide warranty documentation. Clean grease and debris accumulation in basin. Install new pump core and test, record performance. Dispose of old components and clean work area.	3,111.00	3,111.00
1	Service/Ins	Service Call & Inspection Fee <	170.00	170.00
2	Labor-JS	Labor rate for John Simons	130.00	260.00
1	7104	PA 1476P01 Contactor Control Clip Motor 220v/240v (Alarm Panels & 2000 Series flat control bracket)	66.0025	66.00

All material remains the property of Site Specific Design until final payment.

Subtotal \$3,607.00

Sales Tax (0.0%) \$0.00

Total \$3,607.00

Payments/Credits \$0.00

Total Due \$3,607.00

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.