

Site Specific Design, Inc.

1704 Rockwell Road
Abington, PA 19001
(215) 887-3730



Invoice

Date	Invoice #
3/1/2024	74135

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via		Project
	Net 30	JohnS	2/29/2024			

Qty	Item Code	Description	Price Each	Amount
		<p>Replace DH433523 with new twp pump DH880451 David Starr (Upper Prov) 22 Well Fleet Dr Media, Pennsylvania 19063-4325</p> <p>Date of service 3/1/24 Technician John Simons and Pat Brady</p> <p>Arrived on site to find protect panel and alarm and the pump running continuously. Performed meter checks and found floating shorts on L1, L2, and manual run. Remove the lid to the station and found that the supply cable was loose coming in through the transition piece. Removed, weed whacker shroud, and found that the supply cable was damaged and there were bare wire showing. it, looked as though the cable had settled, and was not long enough because the metal clip that stops. The cable from coming out of the station was pulled outside of the station, and the Hubble nut was not even connected. The L1 and L2 wires were pulled taught in the panel. Removed DH433523 from the station. Due to the age of the pump, and the cost of repairs, went to the township shed and picked up a new core to be installed. Removed the Brown, manual Run wire from the EQD, and from the panel so that the pump would not run continuously. Also</p>		

OK TO PAY
KEVIN MATSON, PE,
OPERATIONS MANAGER



4/8/2024

All material remains the property of Site Specific Design until final payment.

Subtotal

Sales Tax (0.0%)

Total

Payments/Credits

Total Due

Site Specific Design, Inc.

1704 Rockwell Road
Abington, PA 19001
(215) 887-3730



Invoice

Date	Invoice #
3/1/2024	74135

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via		Project
	Net 30	JohnS	2/29/2024			

Qty	Item Code	Description	Price Each	Amount
		used electrical tape to cover up exposed wires. The cable that is existing is 75 feet and was pulled tight. Need to return with 100 foot supply cable and install above ground. The township will bury it. Installed new Township core DH880451 and tested from alarm. The alarm sounds. Turned on the pump breakers and the pump runs at 5.8 amps. Once the alarm cleared the pump finished its cycle and shut off. NOTE: additional time for installing the cable was included in the labor already. 3/1/24 pat/simmon New cable has been hooked up and pump tested everything is running correctly		
1	Service/Ins	Service Call & Inspection Fee <	170.00	170.00
1.25	Labor-JS	Labor rate for John Simons	130.00	162.50
1.25	Labor-PB	Labor rate for Pat	130.00	162.50
1	ND0036G09	100' Length Supply Cable for Extreme Series	277.9245	277.92

All material remains the property of Site Specific Design until final payment.

Subtotal \$772.92

Sales Tax (0.0%) \$0.00

Total \$772.92

Payments/Credits \$0.00

Total Due \$772.92

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.