

Site Specific Design, Inc.

1704 Rockwell Road
Abington, PA 19001



215-887-3730

Invoice

Date	Invoice #
10/1/2024	77420

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via		Project
	Net 30	JohnS	10/1/2024			

Qty	Item Code	Description	Price Each	Amount
		Replace DH433618 with new twp pump DH914942 Devon Landgraff (Upper Prov) 29 Lakewood Dr Media, Pennsylvania 19063-1807 Date of service 10/1/24 Technician John Simons Arrived on site to find the station overflowing and the alarm breaker off in the protect panel. Performed meter test and all readings were correct. Turned on the breaker and the pump was running at 5.3 amps and not pumping the sewer down. Removed DH433618 from the station. Due to the age of the pump and previous history, retrieved a new township core from the shed. Installed DH00914942 and tested from alarm. The pump operates at 5.7 amps. Once the alarm cleared, the pump finished its cycle and shut off. Job complete		
1	Service/Ins	Service Call & Inspection Fee	170.00	170.00
1.5	Labor-JS	Labor rate for John Simons	130.00	195.00



All material remains the property of Site Specific Design until final payment.

Subtotal \$365.00

Sales Tax (0.0%) \$0.00

Total \$365.00

Payments/Credits \$0.00

Total Due \$365.00

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.