

Site Specific Design, Inc.

1704 Rockwell Road
Abington, PA 19001



215-887-3730

Invoice

Date	Invoice #
10/1/2024	77431

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via		Project
	Net 30	JohnS	10/1/2024			

Qty	Item Code	Description	Price Each	Amount
		Replace DH428165 with new twp pump DH914945 Tom & Lisa Cammarota (Upper Prov) 2380 Martingale Rd Media, Pennsylvania 19063-1917 Date of service 10/1/24 Technician John Simons Arrived on site to find the station dry and in alarm. Performed meter test and found shorts on L1, L2 and manual run. Turned on the breaker and the pump thermalled out at 22.3 amps. Disconnected the pump and performed meter test again and all readings were correct. Removed DH428165 from the station. Due to the age of the pump and the cost of repairs, retrieved a new township core from the shed. Installed DH00914945 and tested from alarm. The pump operates at 6.0 amps. Once the alarm cleared, the pump finished its cycle and shut off. Job complete		
1	Service/Ins	Service Call & Inspection Fee	170.00	170.00
1	Labor-JS	Labor rate for John Simons	130.00	130.00

OK TO PAY
KEVIN MATSON, PE,
OPERATIONS MANAGER


11-11-2024

All material remains the property of Site Specific Design until final payment.

Subtotal \$300.00

Sales Tax (0.0%) \$0.00

Total \$300.00

Payments/Credits \$0.00

Total Due \$300.00

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.