

Site Specific Design, Inc.

1704 Rockwell Road
Abington, PA 19001



215-887-3730

Invoice

Date	Invoice #
10/13/2024	77599

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via		Project
	Net 30	NB	10/13/2024			

Qty	Item Code	Description	Price Each	Amount
		Replace DH390908 with new twp pump DH912933 Robert Riday 120 Rose Tree Road Media, PA 19063 Date of service 10/13/24 & 10/15/24 Technician Nick Butkewicz & Sebastian Gonzalez 10/13/24 Arrived on site and the pump wasn't running and the alarm wasn't on either. I did hear a clicking sound inside the panel. My meter checks came back fine. I checked the voltage and there was power coming into the contactor inside the panel but no power was coming out of the contactor to turn the alarm or pump on. I popped the lid and it's a deep station. About 12 ft and there was about 2 ft of water in it. I swapped out the contactor with one that I had and mine didn't work either. So I took the L1 and L2 cables for the pump and directly tied them into the breaker. The pump kicked on and pumped the water down and shutoff. I told the customer that our office would call his wife in the morning at 610-547-5880 to schedule someone to come out and put in a new contactor for them.		



All material remains the property of Site Specific Design until final payment.

Subtotal

Sales Tax (0.0%)

Total

Payments/Credits

Total Due

Site Specific Design, Inc.

1704 Rockwell Road
Abington, PA 19001



215-887-3730

Invoice

Date	Invoice #
10/13/2024	77599

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via		Project
	Net 30	NB	10/13/2024			

Qty	Item Code	Description	Price Each	Amount
		10/15/24 Arrived on site to find panel not in alarm. Performed meter readings and all readings were good except switches and amps on pump were low. I also noticed that the panel had been hot wired from contacted to breaker. And PCB needed to be replaced. Once i rewired the panel i went to the station to see pump was from 6/2011 I went to the upper Prov shed to grab customer new core #DH00912933. I pulled DH390908 and replaced with new core. Once I put new core into station I ran pump to alarm and performed meter readings and everything checked out good. Job completed		
1	Emergency	Emergency Weekend/After Hours Rate	200.00	200.00
1	Labor Nick Butke...	Emergency Labor Nick Butkewicz	225.00	225.00
1	9543	NB0072G21 Sentry Protect Panel PCB Board	363.2101	363.21
1.5	Labor-SGon	Alarm Replacement 240v Labor rate for Sebastian	130.00	195.00

All material remains the property of Site Specific Design until final payment.

Subtotal \$983.21

Sales Tax (0.0%) \$0.00

Total \$983.21

Payments/Credits \$0.00

Total Due \$983.21

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.