

Site Specific Design, Inc.

1704 Rockwell Road
Abington, PA 19001



215-887-3730

Invoice


Date	Invoice #
1/20/2025	78850

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via		Project
	Net 30	PB	1/20/2025			

Qty	Item Code	Description	Price Each	Amount
		Replace DH434104 with new twp pump DH923451 Anne Cilli (Upper Prov) 240 Foxcatcher Ln Media, Pennsylvania 19063-1106 Date of service 1/20/25 Technician Pat Brady Arrived on site and found pump DH434104 not in alarm but would not run pushed manual run pump went up to 21 amps and shut off. Meter readings on brow to black were incorrect. pulled pump for further evaluation and found that the pump is corroded beyond repair and bolt holes are corroded through. Installed upper Providence new core DH00923451 pump pumped down and shut off at 6.3 amps pump is running correctly		
1	Service/Ins	Service Call & Inspection Fee	170.00	170.00
0.5	Labor-PB	Labor rate for Pat	130.00	65.00



All material remains the property of Site Specific Design until final payment.

Subtotal \$235.00

Sales Tax (0.0%) \$0.00

Total \$235.00

Payments/Credits \$0.00

Total Due \$235.00

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.