

Site Specific Design, Inc.

1704 Rockwell Road
Abington, PA 19001



215-887-3730

Invoice

Date	Invoice #
2/1/2025	79026

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via		Project
	Net 30	SGon	2/1/2025			

Qty	Item Code	Description	Price Each	Amount
		Replace DH511711 with new twp pump DH934062 On Call Magda Vitale (Upper Prov) 12 Springton Lake Road Media, PA 19063 Date of service 2/1/25 Technician Jon McKee & Sebastian Gonzalez Arrived on site, station was in active alarm, but audible alarm was silenced by Kevin Matson as he was on site prior to my arrival. Inspected panel, panel condition OK. Voltage OK. Display was reading trouble code: OVERPRESSURE & HIGH LEVEL ALARM. Checked readings to pump, switch readings were bad, control clip reading OK. Reset breakers and the pump began running, but eventually tripped over pressure again. Pulled pump DH511711 and installed SSD BLAKESLEE SPARE DH511681 and began testing. Pump evacuated out of alarm, and then proceeded to shut down without tripping trouble code. Jon McKee to bring pump DH511711 to Rockwell for evaluation. - Note, upon return to the site when the pump is either		



All material remains the property of Site Specific Design until final payment.

Subtotal

Sales Tax (0.0%)

Total

Payments/Credits

Total Due

Site Specific Design, Inc.

1704 Rockwell Road
Abington, PA 19001



215-887-3730

Invoice

Date	Invoice #
2/1/2025	79026

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via		Project
	Net 30	SGon	2/1/2025			

Qty	Item Code	Description	Price Each	Amount
		<p>fixed or replaced, the house has two driveways, one on SPRINGTON ROAD and one on Lakewood Drive. Panel is located to the right of the garage doors on Lakewood Drive driveway (stone paver driveway) and the station is located down to the left of the driveway. *****</p> <p>02/06/25: Sebastian Gonzalez evaluated Magda Vitale Pump DH511711. Pump was pumped and sounded good as did the bearings on pump. Switches on pump were corroded. Megged motor to pump and readings came back good. Pump also had a Contact coil that was burnt out and will need a new MCB. Stator on pump was a bit swollen it will need to be replaced.</p> <p>Sebastian Gonzalez arrived on site to find panel in alarm. Performed meter readings and all readings to pump were good except switches on pump and amps on pump were running on 4.7 amps. I lifted lid to station to find station flooded and over flowing with water. I pulled pump DH511681 and replaced with new township pump DH00934062 once I put new pump into station I ran pump out of alarm. And had customer run water so I can run pump to its normal cycle and both times everything</p>		

All material remains the property of Site Specific Design until final payment.

Subtotal

Sales Tax (0.0%)

Total

Payments/Credits

Total Due

Site Specific Design, Inc.

1704 Rockwell Road
Abington, PA 19001



215-887-3730

Invoice

Date	Invoice #
2/1/2025	79026

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via		Project
	Net 30	SGon	2/1/2025			

Qty	Item Code	Description	Price Each	Amount
		checked out good. Performed my last meter readings and everything checked out good.		
		Job completed		
1	UD200A01A01AA	Core-ug-hw, 240V, CC, 7'C	0.00	0.00
1	Installation of Ne...	Installation of new Extreme Core w/2 yr warranty. Inspect installation, basin, valve and alarm panel. Inspect EQD & wiring. Remove old pump, identify cause of failure, if possible. Provide warranty documentation. Clean grease and debris accumulation in basin. Install new pump core and test, record performance. Dispose of old components and clean work area.	3,205.00	3,205.00
1	Emergency	Emergency Weekend/After Hours Rate	200.00	200.00
1	Labor-Jon M	Emergency Labor-Jon M	225.00	225.00

All material remains the property of Site Specific Design until final payment.

Subtotal \$3,630.00

Sales Tax (0.0%) \$0.00

Total \$3,630.00

Payments/Credits \$0.00

Total Due \$3,630.00

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.