

Site Specific Design, Inc.

1704 Rockwell Road
Abington, PA 19001



215-887-3730

Invoice


Date	Invoice #
3/2/2025	79422

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via		Project
	Net 30	AD	3/2/2025			

Qty	Item Code	Description	Price Each	Amount
		Replace A139313 with new pump DH934044 Alex Shaffer (Upper Prov) 1021 N Ridley Creek Rd Media, Pennsylvania 19063-2231 Date of service 3/2/25: Technician Nick Butkewicz Arrived on site and saw the panel and pump station in the front of the house. This property is in Upper Providence Township. I noticed the panel was not in alarm and the pump was not running. I talked with the homeowner who advised the alarm came on when his wife was in the shower and eventually shutoff. He did silence it though. I performed my meter checks and found them to be normal. I manually ran the pump and it ran at 5.6 Amps. Voltage was fine at 236 volts. I popped the lid and saw an old 2000 series pump. I pulled pump# A139313 and brought to my truck. The pump was almost 25 years old so I put a new pump in for them. I put pump# DH00934044 in the station and I also put an EQD in but left the original insert. I tested the pump and it cycled through and shutoff. Pump ran at 6 Amps. Job Complete		



Subtotal	
Sales Tax (0.0%)	
Total	
Payments/Credits	
Total Due	

Site Specific Design, Inc.

1704 Rockwell Road
Abington, PA 19001



215-887-3730

Invoice

Date	Invoice #
3/2/2025	79422

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via		Project
	Net 30	AD	3/2/2025			

Qty	Item Code	Description	Price Each	Amount
1	UD200A01A01AA	Core-ug-hw, 240V, CC, 7'C	0.00	0.00
1	Installation of Ne...	Installation of new Extreme Core w/2 yr warranty. Inspect installation, basin, valve and alarm panel. Inspect EQD & wiring. Remove old pump, identify cause of failure, if possible. Provide warranty documentation. Clean grease and debris accumulation in basin. Install new pump core and test, record performance. Dispose of old components and clean work area.	3,205.00	3,205.00
1	Emergency	Emergency Weekend/After Hours Rate	200.00	200.00

Subtotal \$3,405.00

Sales Tax (0.0%) \$0.00

Total \$3,405.00

Payments/Credits \$0.00

Total Due \$3,405.00

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.