

Site Specific Design, Inc.

1704 Rockwell Road
Abington, PA 19001



215-887-3730

Invoice

Date	Invoice #
4/24/2025	80258

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via		Project
	Net 30	SGon	4/24/2025			

Qty	Item Code	Description	Price Each	Amount
		Repair DH826079 Austin Seraphin (Upper Prov) 521 Gilbert St Media, Pennsylvania 19063-1311 Arrived on site to find panel not in alarm. Performed meter readings and all readings to pump were good. Switches were reading closed amps were running on 5.8 amps only issue on found was shorts to ground from all wires. Pulled apart eqd and saw that it was flooded and it was smoking. Megged cable wires in panel and readings came back bad. I cut back a few feet to cable and re megged cable wires and readings came back good. Broke down pump and saw that switches were corroded and sensing columns were missing 2 screws that hold them in. Replaced with screws from new WH core I have in my truck. Megged motor and readings came back good. Also ohmed motor and readings also came back good. Pump had a McB that was in great shape performed capacitor test and readings came back good. Stator on pump was in great shape. Before installing pump back into station i had to replace both Male/Female 6 pin inserts. Once I completed that I installed pump back into station ran pump to alarm. And I also had customer run water for me		



	Subtotal
	Sales Tax (0.0%)
	Total
	Payments/Credits
	Total Due

Site Specific Design, Inc.

1704 Rockwell Road
Abington, PA 19001



215-887-3730

Invoice

Date	Invoice #
4/24/2025	80258

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via		Project
	Net 30	SGon	4/24/2025			

Qty	Item Code	Description	Price Each	Amount
		so I can test pump to its normal cycle both times everything checked out good. Amps on pump is 5.9 amps Pump number DH826079		
1	7290	PRESSURE SWITCH ON/OFF EXTREME w/O-rings NB0083G01	65.11	65.11
1	7291	PRESSURE SWITCH, ALARM EXTREME w/ O-rings NB0083G02	65.11	65.11
1	7095	EQD INSERT, MALE (SIX PIN)	28.5175	28.52
1	7094	EQD INSERT, FEMALE (SIX PIN)	29.104	29.10
1	Service/Ins	Service Call & Inspection Fee	170.00	170.00
1	Labor-SGon	Labor rate for Sebastian	130.00	130.00

Subtotal \$487.84

Sales Tax (0.0%) \$0.00

Total \$487.84

Payments/Credits \$0.00

Total Due \$487.84

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.