

Site Specific Design, Inc.

1704 Rockwell Road
Abington, PA 19001
(215) 887-3730



Invoice

Date	Invoice #
1/19/2024	73299

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via		Project
	Net 30	Jon M	12/24/2023			

Qty	Item Code	Description	Price Each	Amount
		<p>Replace DH465342 with new Twp pump DH876531 Matt Lake (Upper Prov) 100 Mansion Drive Media, PA 19063</p> <p>Service date 12/24/23 Technician Jon Mckee / Pat Brady</p> <p>Arrived on site, station was not in active alarm, but station was overflowing along with vent pipe outside station. Checked voltage, voltage OK. Switch readings were both bad, but pump did run manually with slight bearing noise. Removed pump DH465342 and installed spare pump. Alarm works OK with spare pump. Pump runs 5.9 amps and pumps down with factory specifications. Panel is not mounted to the house and is hanging by the conduit. Panel appears in rough shape as well. Brought pump DH465342 to Blakeslee for further evaluation.</p> <p>01/05/2024 - Evaluated pump DH465342 at the Blakeslee shop. Visual inspection okay, some corrosion build up on control housing and motor housing. Switches are corroded, control bracket is burnt open, contactor will not close. Performed meg ohm test on the motor, the motor</p>		

All material remains the property of Site Specific Design until final payment.

Subtotal

Sales Tax (0.0%)

Total

Payments/Credits

Total Due

Site Specific Design, Inc.

1704 Rockwell Road
Abington, PA 19001
(215) 887-3730



Invoice

Date	Invoice #
1/19/2024	73299

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via		Project
	Net 30	Jon M	12/24/2023			

Qty	Item Code	Description	Price Each	Amount
		has failed. Breakdown of suction housing had some grit inside. Customer has a cleanout pipe approximately seven feet from station that sits below grade without a cap on it. Notified customer at the time of service that a cap needs to be installed. Pump will require a full rebuild or replacement.		
		Per Anthony Dirusso, DNR pump. New pump to be installed. 1/19/24 pat Arrived on site to pull site spare and install upper Providence core clean out station best I could and reattach panel to wall DH876531 pump has been installed and cycled pump pumps down and shuts off at 6.1 amps pump is running correctly.		
1	Emergency	Emergency Weekend/After Hours Rate	200.00	200.00
1	Labor-Jon M	Emergency Labor-Jon M	225.00	225.00
1	Labor-PB	Field Labor rate for Pat	130.00	130.00

All material remains the property of Site Specific Design until final payment.

Subtotal \$555.00

Sales Tax (0.0%) \$0.00

Total \$555.00

Payments/Credits \$0.00

Total Due \$555.00

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.