

Site Specific Design, Inc.

1704 Rockwell Road
Abington, PA 19001



215-887-3730

Invoice

Date	Invoice #
5/29/2025	79213

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via		Project
	Net 30	PB	2/17/2025			

Qty	Item Code	Description	Price Each	Amount
		Replace DH433205 with new pump DH00947758 Tom Yates 116 Mansion Dr Media PA 19063 Date of service 5/29/25 Technician Jon Smith & Pat Brady Arrived and found pump in continuous run and in alarm. Pulled pump DH433205. Installed spare DH468317. Voltage was 247 and amps were 6.5. Pump pumped down out of alarm and shut off 42 sec after. Need to evaluate pump. 5/28/25 pat Arrived on site to pull sites spare and install new core DH00947758. Also The contractor inside the panel was humming real loud and there were no loose wires. Changed out the contactor installed new core cycled pump a couple times pump pumped down and shut off at 6.1 amps pump is running correctly Job is completed		
1	Emergency	Emergency Weekend/After Hours Rate	200.00	200.00
1	Labor-JJ	Emergency Labor rate for Jonathan Smith	225.00	225.00

All material remains the property of Site Specific Design until final payment.

Subtotal

Sales Tax (0.0%)

Total

Payments/Credits

Total Due

Site Specific Design, Inc.

1704 Rockwell Road
Abington, PA 19001



215-887-3730

Invoice

Date	Invoice #
5/29/2025	79213


Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via		Project
	Net 30	PB	2/17/2025			

Qty	Item Code	Description	Price Each	Amount
1	Labor-PB	Fiedl Labor rate for Pat	130.00	130.00
1	7104	PA 1476P01 Contactor Control Clip Motor 220v/240v (Alarm Panels & 2000 Series flat control bracket)	66.0025	66.00
1	Installation of Ne...	Installation of new Extreme Core w/2 yr warranty. Inspect installation, basin, valve and alarm panel. Inspect EQD & wiring. Remove old pump, identify cause of failure, if possible. Provide warranty documentation. Clean grease and debris accumulation in basin. Install new pump core and test, record performance. Dispose of old components and clean work area.	3,205.00	3,205.00
1	UD200A01A01AA	Core-ug-hw, 240V, CC, 7'C	0.00	0.00

**OK TO PAY
KEVIN MATSON, PE,
OPERATIONS MANAGER**


06/09/2025

All material remains the property of Site Specific Design until final payment.

Subtotal \$3,826.00

Sales Tax (0.0%) \$0.00

Total \$3,826.00

Payments/Credits \$0.00

Total Due \$3,826.00

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.