

Site Specific Design, Inc.

1704 Rockwell Road
Abington, PA 19001



215-887-3730

Invoice

Date	Invoice #
5/20/2025	80664

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via		Project
	Net 30	SGon	5/20/2025			

Qty	Item Code	Description	Price Each	Amount
		Repair DH00928243 Rachel Benari (Upper Prov) 25 Shady Hill Rd Media, Pennsylvania 19063-4029 Date of service 5/20/25 Technician Sebastian Gonzalez Arrived on site to find pump in alarm. Performed meter readings and I wasn't getting 240v or 120 v in panel went to customers main breakers and flipped it from on to off and on again and then went back to panel and performed meter readings again and I was getting 240v on breakers and on the bottom of breakers and I was getting 120v from neutral to single pole breaker which was good. Only issue I found is that I wasn't getting 120 v from neutral to the yellow wire which was the PCB board. I replaced PCB 9522 with a new one. And flipped breakers back on and noticed that double pole breaker and alarm single pole breaker both made a little spark and some smoke started to come out. I replaced both breakers with new ones and turned them back on and nothing sparked. Continued to performed my meter readings and I was getting 240v in panel and 120v from neutral to yellow.		

Subtotal	
Sales Tax (0.0%)	
Total	
Payments/Credits	
Total Due	

Site Specific Design, Inc.

1704 Rockwell Road
Abington, PA 19001



215-887-3730


Invoice

Date	Invoice #
5/20/2025	80664

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via		Project
	Net 30	SGon	5/20/2025			

Qty	Item Code	Description	Price Each	Amount
<div><div>OK TO PAY KEVIN MATSON, PE, OPERATIONS MANAGER</div><div> 06/09/2025</div></div>		<p>Pump readings were all good switches were reading closed I had customer run water for me so I can flood station. Pump also had MCB readings were .074 and amps on pump were running on 5.8 amps. I still pulled pump DH00928243 and checked everything switches were good MCB was in great shape and stator was also in great shape. Installed pump back into station and ran pump to alarm and out of alarm. And was able to run pump to its normal cycle and both times everything checked out good.</p> <p>Job completed</p>		
1	Service/Ins	Service Call & Inspection Fee	170.00	170.00
1	Labor-SGon	Labor rate for Sebastian	130.00	130.00
1	9522	PB0939G21 Alarm Replacement PC Board, Simplex Sentry 240/120	255.5695	255.57
1	9515	PB0683P01 2 POLE, 15A, DIN RAIL MT CIRCUIT BREAKER	61.0827	61.08
1	9504	BREAKER, 1 POLE, 15A	30.60	30.60

Subtotal \$647.25

Sales Tax (0.0%) \$0.00

Total \$647.25

Payments/Credits \$0.00

Total Due \$647.25

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.