

**Site Specific Design, Inc.**  
 1704 Rockwell Road  
 Abington, PA 19001



# Invoice

Date	Invoice #
5/21/2025	80674

215-887-3730

<b>Bill To</b>
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

<b>Ship To</b>
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via		Project
	Net 30	SGon	5/21/2025			

Qty	Item Code	Description	Price Each	Amount
		Replace DH433663 with new twp pump DH00947952  Mary Kontaxis (Upper Prov) 100 Daria Rose Ct Media, Pennsylvania 19063-1188  Date of service 5/21/25 Technician Sebastian Gonzalez  Arrived on site to find panel in alarm. Performed meter readings and found panel reading over pressure. Switches on pump were reading closed. I wasn't getting any amp draws to pump. I lifted lid to station to find station flooded. I pulled pump DH433663 and saw that station was covered with feminine products. I looked at pumps tag and saw that pump was from 03/2012 and I went to upper Prov shed to grab customer new core DH00947952 and before installing new core I put pump next to station and went to panel to meg cables in panel to make sure everything was working properly and readings came back fine. Once I was done I installed new core into station and was able to run pump out of alarm. Customer had a garden hose outside and I was able to run pump to its normal cycle and both times everything checked out good.		

<b>Subtotal</b>	
<b>Sales Tax (0.0%)</b>	
<b>Total</b>	
<b>Payments/Credits</b>	
<b>Total Due</b>	

# Site Specific Design, Inc.

1704 Rockwell Road  
Abington, PA 19001



215-887-3730

# Invoice

Date	Invoice #
5/21/2025	80674

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via		Project
	Net 30	SGon	5/21/2025			

Qty	Item Code	Description	Price Each	Amount
		I informed customer about flushing down the sewer femine products and she said she'll be more mindful.		
		Amps on new pump is running at 5.7 amps		
1	Service/Ins	Service Call & Inspection Fee	170.00	170.00
1	Labor-SGon	Labor rate for Sebastian	130.00	130.00

<b>Subtotal</b>		\$300.00
<b>Sales Tax (0.0%)</b>		\$0.00
<b>Total</b>		\$300.00
<b>Payments/Credits</b>		\$0.00
<b>Total Due</b>		\$300.00

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.