

Site Specific Design, Inc.

1704 Rockwell Road
Abington, PA 19001
(215) 887-3730



Invoice

Date	Invoice #
5/13/2024	75201


Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via		Project
	Net 30	JohnS	5/15/2024			

Qty	Item Code	Description	Price Each	Amount
	1	Service/Ins	170.00	170.00
		Labor-JS	130.00	130.00

OK TO PAY
KEVIN MATSON, PE,
OPERATIONS MANAGER


06/11/2024

Replace DH433634 with new twp pump DH889595
Jennifer Herman (Upper Prov)
400 Paxon Hollow Rd
Media, Pennsylvania 19063-1120

Date of service 5/13/24
Technician John Simons

Arrived on site to find panel indicating overpressure. Turned off the breakers and performed meter checks and all readings are correct. Turned on the pump and it operates at 20 amps and then shuts off. Removed pump DH433634 from the station and the station is clean. Manually operated the pump again and it pulled 20 amps. Due to the age of the pump and the fact that it was worked on last year, retrieved a new Township core from the shed. Installed DH889595 and tested from alarm. The pump operates at 5.5 amps. Once the alarm cleared the pump finished its cycle and shut off. Job complete

All material remains the property of Site Specific Design until final payment.

Subtotal \$300.00

Sales Tax (0.0%) \$0.00

Total \$300.00

Payments/Credits \$0.00

Total Due \$300.00

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.