

# Site Specific Design, Inc.

1704 Rockwell Road  
Abington, PA 19001



215-887-3730

## Invoice

Date	Invoice #
7/24/2024	76298

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via		Project
	Net 30	PB	7/24/2024			

Qty	Item Code	Description	Price Each	Amount
		Repair DH509818 Mike & Natalie Hoch (Upper Prov) 101 Cove Ln Media, Pennsylvania 19063-1822  Date of service 7/24/24 Technician Pat Brady  Arrived on site and found pump DH509818 panel reading brown out took meter readings all readings were correct reset the breakers ran water into the station pump pumped out of alarm and off at 6.2 amps but buzzer would chirp when the pump would shut off pulled pump for further evaluation and found corroded/wet switches control bracket and stator checked out good cable megged good. Replaced switches reinstalled pump back into station pump pumped down and shut off at 6.2 amps pump is running correctly		
1	7290	PRESSURE SWITCH ON/OFF EXTREME w/O-rings NB0083G01	68.374	68.37
1	7291	PRESSURE SWITCH, ALARM EXTREME w/ O-rings NB0083G02	68.374	68.37
1	Service/Ins	Service Call & Inspection Fee	170.00	170.00
1	Labor-PB	Labor rate for Pat	130.00	130.00

All material remains the property of Site Specific Design until final payment.

**Subtotal** \$436.74

**Sales Tax (0.0%)** \$0.00

**Total** \$436.74

**Payments/Credits** \$0.00

**Total Due** \$436.74

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.