

Site Specific Design, Inc.

1704 Rockwell Road
Abington, PA 19001



215-887-3730

Invoice

Date	Invoice #
10/9/2025	82872

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via		Project
	Net 30	AD	10/9/2025			

Qty	Item Code	Description	Price Each	Amount
1	D200A01A01AA	<p>Replace DH433482 with new pump DH00964008</p> <p>Kevin Leiter (Upper Prov) 5 Ebie Cir Media, Pennsylvania 19063-2247</p> <p>Date of service 10/9/25 Technician Pat Brady</p> <p>Sewage overflow. Red light on panel. Arrived on site and found station in high level alarm and all meter readings are incorrect.</p> <p>Went to pull pump for further evaluation and found the station in the middle of a bush and the was no way to get to it home owner said could we please take out what we need to access the station .took out what we needed to get to the station pulled pump DH433482 for further evaluation and found pump heavily corroded and the pump was smoking Due to age of the pump installed new core DH00964008 pump pumped down and shut off at 6.1 amps pump is running correctly</p> <p>Core, 240V, wired pressure switch, level sensing, 7' core cable, candy cane discharge</p>	0.00	0.00



Subtotal

Sales Tax (0.0%)

Total

Payments/Credits

Total Due

Site Specific Design, Inc.

1704 Rockwell Road
Abington, PA 19001



215-887-3730

Invoice

Date	Invoice #
10/9/2025	82872

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via		Project
	Net 30	AD	10/9/2025			

Qty	Item Code	Description	Price Each	Amount
1	Installation of Ne...	Installation of new Extreme Core w/2 yr warranty. Inspect installation, basin, valve and alarm panel. Inspect EQD & wiring. Remove old pump, identify cause of failure, if possible. Provide warranty documentation. Clean grease and debris accumulation in basin. Install new pump core and test, record performance. Dispose of old components and clean work area.	3,205.00	3,205.00
1	Service/Ins	Service Call & Inspection Fee	170.00	170.00
1	Labor-PB	Labor rate for Pat	130.00	130.00

Subtotal \$3,505.00

Sales Tax (0.0%) \$0.00

Total \$3,505.00

Payments/Credits \$0.00

Total Due \$3,505.00

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.