

# Site Specific Design, Inc.

1704 Rockwell Road  
Abington, PA 19001



215-887-3730

## Invoice

Date	Invoice #
10/14/2025	82941

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via		Project
	Net 30	KR	10/14/2025			

Qty	Item Code	Description	Price Each	Amount
		Repair DH808876  Abby McGovern ( Upper Prov) 945 Waters Edge Media, PA 19063  Date of service 10/14/25 Technician Kevin Rogan  Arrived on site and although panel was energized (247v incoming) no indicators on panel dead front, immediate observation clearly showed panel full of detritus, further investigation and initial meter checks showed while there were no short circuits on pump conductors, there is no voltage at secondary side of contractor , insects got into panel via loose conduit and shorted out board. Replaced board. Sealed conduit. Found station completely flooded, isolated EQD and equalizer which were submerged. Check both and energized panel. Went into normal operation. And stopped. Cracked top seal and top well drained into tank and again kicked on for about 20 seconds until shutting off. Cycled system all is operating normally 5.9 A at 6a at 247v. Restored functionality.		



All material remains the property of Site Specific Design until final payment.

**Subtotal**

**Sales Tax (0.0%)**

**Total**

**Payments/Credits**

**Total Due**

# Site Specific Design, Inc.

1704 Rockwell Road  
Abington, PA 19001



215-887-3730

## Invoice

Date	Invoice #
10/14/2025	82941

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via		Project
	Net 30	KR	10/14/2025			

Qty	Item Code	Description	Price Each	Amount
1	Service/Ins	Service Call & Inspection Fee	170.00	170.00
2.5	labor-KR	Labor rate for Kevin	130.00	325.00
1	9543	NB0072G21 Sentry Protect Panel PCB Board Alarm Replacement 240v	427.31	427.31

All material remains the property of Site Specific Design until final payment.

**Subtotal** \$922.31

**Sales Tax (0.0%)** \$0.00

**Total** \$922.31

**Payments/Credits** \$0.00

**Total Due** \$922.31

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.