

Site Specific Design, Inc.

1704 Rockwell Road
Abington, PA 19001



215-887-3730

Invoice

Date	Invoice #
10/28/2025	83165

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via		Project
	Net 30	KR	10/28/2025			

Qty	Item Code	Description	Price Each	Amount
		Replace DH429521 with new twp pump DH00963054 Debbie & Brian Mynauth (Upper Providence 252 Yarmouth Lane Media, PA 19063 Date of service 10/28/25 Technician Kevin Rogan Alarm and red light on panel. Arrived on Site to find an Energized Panel in High Level Alarm. Condition of Station: buried,had to dig it out a bit to access it. not correct tight and covered with debris Condition of Panel: Relatively clean, conduit, penetrating through bottom and duck sealed correctly. Initial Meter Readings: Voltage: 244v Manuel Run Current: No Reading Short Circuits/Ground Faults: ? None Switch States: For Current Approximate Water Level On/Off sw. As Expected ? Alarm sw: As Expected ? Station Buried in Debris and completely Flooded,		



All material remains the property of Site Specific Design until final payment.

Subtotal

Sales Tax (0.0%)

Total

Payments/Credits

Total Due

Site Specific Design, Inc.

1704 Rockwell Road
Abington, PA 19001



215-887-3730

Invoice

Date	Invoice #
10/28/2025	83165

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via		Project
	Net 30	KR	10/28/2025			

Qty	Item Code	Description	Price Each	Amount
		required pump truck to gain access. Pulled Pump Dh429521,[Manufactured: 01-2012] Components in following condition: Case of Pump: Fair EQD: Ok Equalizer: Ok Sensor Housing : Ok On/Off Switch: Ok MCB: X Stator: X Motor Readings Megohm Windings X (failed unacceptable ranges) Motor resistance: fail (unacceptable range) Based on these findings, Installing a New Pump would be the best courses of action. Retrieved prepped and installed Dh00963054 Pump running flawlessly pumped out alarm under three minutes and after another 30 seconds shut down. Restored functionally a normal operation.		
1	Service/Ins	Service Call & Inspection Fee	170.00	170.00
3	labor-KR	Labor rate for Kevin	130.00	390.00
1	Pump Truck	Pump truck called out to evacuate station.	425.00	425.00

All material remains the property of Site Specific Design until final payment.

Subtotal \$985.00

Sales Tax (0.0%) \$0.00

Total \$985.00

Payments/Credits \$0.00

Total Due \$985.00

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.