

Site Specific Design, Inc.

**1704 Rockwell Road
Abington, PA 19001
215-887-3730**

Invoice

Date	Invoice #
7/14/2022	66208

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via	Ref #	Project
	Net 30	JohnS	7/14/2022			

Qty	Item Code	Description	Price Each	Amount
		Repair DH420933 1998 Colt Road Media, PA 19063 Date of service 7/14/22 Technician John Simons Arrived on site to find DH 420933 not running and in alarm. Performed meter testing all readings were correct. Removed the pump from Station and inspected the switches and they were corroded. Inspected the control clip and the contactor was burnt. Meggd the motor and it passed. Also found that the cutter wheel was worn. Replaced the Switches, control clip, and cutter wheel. The stator was in good condition. The customer also had the area around the station regraded and would like an extension installed. Returned the pump to station and tested from alarm. The pump operates properly. Job complete Need to return and install 6 inch riser.		
1	Service/Ins	Service Call & Inspection Fee <	150.00	150.00
1	Labor-JS	Labor rate for John Simons	0.00	0.00
0.5	Labor-JS	Labor rate for John Simons	110.00	55.00
1	Consumables	Includes nuts, bolts, washers, glue, tape, wire nuts, terminal flags, pipe dope, teflon tape, locktite, lubricants	0.00	0.00
All material remains the property of Site Specific Design until final payment.			Total	

Site Specific Design, Inc.

**1704Rockwell Road
Abington, PA 19001
215-887-3730**

Invoice

Date	Invoice #
7/14/2022	66208

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via	Ref #	Project
	Net 30	JohnS	7/14/2022			

Qty	Item Code	Description	Price Each	Amount
1	1203	CUTTER WHEEL, FORGED, MACH/HARDENED NC0008P02 PN 1003	72.006	72.01
1	1265	CONTROL BRACKET ASM, 240V/60HZ ND0045G01	0.00	0.00
1	6203	Seal, Level Sensing Housing Extreme NB0043P01	2.18306	2.18
1	7290	PRESSURE SWITCH ON/OFF EXTREME w/O-rings NB0083G01	38.185	38.19
1	7291	PRESSURE SWITCH, ALARM EXTREME w/ O-rings NB0083G02	38.185	38.19
1	ND0082G01	6 inch Cover Shroud Riser Kit, E/One Extender	140.1935	140.19
All material remains the property of Site Specific Design until final payment.			Total	\$495.76

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.