

Site Specific Design, Inc.

1704 Rockwell Road
Abington, PA 19001

Invoice

Date	Invoice #
10/6/2022	67404

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via		Project
	Net 30	Swart	10/6/2022			

Qty	Item Code	Description	Price Each	Amount
		Repair DH433530 24 Chapel Hill Road Media, PA 19063 Date of service 10/6/22 Technician Mike Swart Arrived at site and found pump panel read over pressure. Performed meter checks . Meter checks showed add switches and a bad control bracket. Pulled pump out of station. Found that bottom of the station was filled with hard grease. Called for a pump out truck and had station pumped out.. Did full inspection on pump. Switches were corroded. Put in new switches, New control bracket, and a new stator. Meg motor motor was good. Cleaned out holes in housing was clogged with grease. Put pump back in station cycled through from alarm two times everything works properly job complete. DH433530		
1	Service/Ins	Service Call & Inspection Fee <	150.00	150.00
1	Labor-Swart	Labor rate for Swart	0.00	0.00
2	Labor-Swart	Labor rate for Swart	110.00	220.00
1	8203	STATOR/LINER ASSY EXTREME NC0039G01	51.8225	51.82
1	7290	PRESSURE SWITCH ON/OFF EXTREME w/O-rings NB0083G01	38.185	38.19

All material remains the property of Site Specific Design until final payment.

Subtotal

Sales Tax (0.0%)

Total

Payments/Credits

Total Due

Site Specific Design, Inc.

1704 Rockwell Road
Abington, PA 19001

Invoice

Date	Invoice #
10/6/2022	67404

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via		Project
	Net 30	Swart	10/6/2022			

Qty	Item Code	Description	Price Each	Amount
1	7291	PRESSURE SWITCH, ALARM EXTREME w/ O-rings NB0083G02	38.185	38.19
1	1265	CONTROL BRACKET ASM, 240V/60HZ ND0045G01	0.00	0.00
1	Pump Truck	Pump truck called out to evacuate station.	375.00	375.00

All material remains the property of Site Specific Design until final payment.

Subtotal \$873.20

Sales Tax (0.0%) \$0.00

Total \$873.20

Payments/Credits \$0.00

Total Due \$873.20

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.