

**Site Specific Design, Inc.**

**1704 Rockwell Road  
Abington, PA 19001  
215-887-3730**

# Invoice

Date	Invoice #
11/15/2021	63311

Bill To
Upper Providence Township Attn: Dick Spielman, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via	Ref #	Project
	Net 30	JohnS	11/10/2021			

Qty	Item Code	Description	Price Each	Amount
		Repair DH399324 339 West Rose Tree Road Media PA  Date of service 11/10/21 Technician John Simons  Arrived on site to find DH399324 running continuously and in alarm. Removed pump from Station and determined that the switches were severely corroded and the tabs broke off at the rivet points on the on/off switch. Inspected the control clip and Megged the motor and everything checked out OK. Removed lower suction housing and found that the stator was torn. Replaced switches and stator. Returned the pump to Station. Turned the pump on and the station pumped out of Alarm and the pump cycled and shut off. Job complete		
1	Service/Ins	Service Call & Inspection Fee <	150.00	150.00
1	Labor-JS	Labor rate for John Simons	0.00	0.00
0.5	Labor-JS	Labor rate for John Simons	95.00	47.50
1	6203	Seal, Level Sensing Housing Extreme NB0043P01	2.182	2.18
1	7290	PRESSURE SWITCH ON/OFF EXTREME w/O-rings NB0083G01	38.185	38.19
1	7291	PRESSURE SWITCH, ALARM EXTREME w/ O-rings NB0083G02	38.185	38.19
1	8203	STATOR/LINER ASSY EXTREME NC0039G01	51.8225	51.82
All material remains the property of Site Specific Design until final payment.			<b>Total</b>	<b>\$327.88</b>

**INVOICE REVIEW  
UPTSA**

**Okay to PAY  
Kevin Matson, PE  
12/06/2021**

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.