

Site Specific Design, Inc.

**1704 Rockwell Road
Abington, PA 19001
215-887-3730**

Invoice

Date	Invoice #
4/11/2022	65024

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via	Ref #	Project
	Net 30	JohnS	4/11/2022			

Qty	Item Code	Description	Price Each	Amount
		Repair DH434077 120 Leedom Drive Media Date of service 4/11/22 Technician John Simons Arrived on site to find station in Alarm and flooded. The pump was not running. Performed meter test and found shorts on every lead. Removed pump DH434077 from station. Determined that the switches were flooded from equalizer collapsing and letting water in. The control clip coil is bad and the capacitor leaked. Perform Meg test on motor and it passed. Found the stator was worn and the cutter teeth were worn. Replaced switches, control clip, stator, and cutter wheel. Returned the pump to station and tested from Alarm. The system is operating properly. The alarm reset and the pump cycled and shut off. Job complete		
1	Service/Ins	Service Call & Inspection Fee <	150.00	150.00
1	Labor-JS	Labor rate for John Simons	0.00	0.00
1	Labor-JS	Labor rate for John Simons	110.00	110.00
1	Consumables	Includes nuts, bolts, washers, glue, tape, wire nuts, terminal flags, pipe dope, teflon tape, locktite, lubricants	0.00	0.00
1	1203	CUTTER WHEEL, FORGED, MACH/HARDENED NC0008P02 PN 1003	72.006	72.01
1	1265	CONTROL BRACKET ASM, 240V/60HZ ND0045G01	0.00	0.00
All material remains the property of Site Specific Design until final payment.			Total	

Site Specific Design, Inc.

1704 Rockwell Road
Abington, PA 19001
215-887-3730

Invoice

Date	Invoice #
4/11/2022	65024

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via	Ref #	Project
	Net 30	JohnS	4/11/2022			

Qty	Item Code	Description	Price Each	Amount
1	6203	Seal, Level Sensing Housing Extreme NB0043P01	2.18306	2.18
1	7290	PRESSURE SWITCH ON/OFF EXTREME w/O-rings NB0083G01	38.185	38.19
1	7291	PRESSURE SWITCH, ALARM EXTREME w/ O-rings NB0083G02	38.185	38.19
1	8203	STATOR/LINER ASSY EXTREME NC0039G01	51.8225	51.82
All material remains the property of Site Specific Design until final payment.			Total	\$462.39

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.