

**Site Specific Design, Inc.**

**1704 Rockwell Road  
Abington, PA 19001  
215-887-3730**

**Invoice**

Date	Invoice #
5/11/2022	65377

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via	Ref #	Project
	Net 30	JohnS	5/11/2022			

Qty	Item Code	Description	Price Each	Amount
		Replace A122937 with new Twp pump DH781239 640 South Orange Street Media, PA 19063  Date of service 5/11/22 Technician John Simons  Arrived on site and found that Station was in Alarm. Performed meter test and found shorts on every lead to ground. Removed station lead and disconnected EQD. Performed meter test at pump and found that the shorts were in the pump. Removed A122937 from Station and replaced with new Township core DH781239 and installed a 1224 adapter. Tested the new pump from alarm and it operates properly. Job complete.		
1	Service/Ins	Service Call & Inspection Fee <	150.00	150.00
2	Labor-JS	Labor rate for John Simons	110.00	220.00
1	1224	PN 1224 ND0058G01 Conversion Kit, 2000 Tank to Extreme Core	41.458	41.46
All material remains the property of Site Specific Design until final payment.			<b>Total</b>	\$411.46

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.