

Site Specific Design, Inc.

1704 Rockwell Road
Abington, PA 19001
215-887-3730

Invoice

Date	Invoice #
6/23/2022	65943

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via	Ref #	Project
	Net 30	DR	6/23/2022			

Qty	Item Code	Description	Price Each	Amount
		Repair DH410194 Address: 2141 Kimberwick Rd., Media, PA. 19063- (Patricia & Joh Colburn) Date of service 6/23/22 Technician Dylan Rearick Arrived on site, station flooded and not running, protect plus panel not functioning. Power to panel and meter readings normal, found burnt slug across back of board. Replaced 9543 board and system powered on and pumped out. Pulled DH410194 and inspected, switches, controls, and motor fine, and stator and cutter wheel in good working order. Reinstalled and re tested several time, system functions normally. Job complete.		
1	Service/Ins	Service Call & Inspection Fee <	150.00	150.00
2	Labor-DR	Labor Rate for Dylan Rearick	110.00	220.00
1	9543	NB0072G21 Sentry Protect Panel PCB Board Alarm Replacement 240v	373.00	373.00
All material remains the property of Site Specific Design until final payment.			Total	\$743.00

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.