

Site Specific Design, Inc.

**1704 Rockwell Road
Abington, PA 19001
215-887-3730**

Invoice

Date	Invoice #
8/29/2022	66822

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via	Ref #	Project
	Net 30	JonS	8/29/2022			

Qty	Item Code	Description	Price Each	Amount
		Repair DH431965 126 Kelly Lane Media, PA 19063 Date of service 8/29/22 Technician Jon Smith DH431965 02/12 Arrived and found system in alarm and not running. Pulled pump and found bad coil on contactor. Cutter wheel was worn flat. Replaced switches, control clip, stator and cutter. Tested pump. Alarm, ok. Voltage is 242 and amps were 5.8.		
1	Service/Ins	Service Call & Inspection Fee <	150.00	150.00
1.5	Labor-JJ	Labor rate for Jonathan Smith	110.00	165.00
1	1203	CUTTER WHEEL, FORGED, MACH/HARDENED NC0008P02 PN 1003	72.006	72.01
1	1265	CONTROL BRACKET ASM, 240V/60HZ ND0045G01	141.83	141.83
1	7290	PRESSURE SWITCH ON/OFF EXTREME w/O-rings NB0083G01	38.185	38.19
1	7291	PRESSURE SWITCH, ALARM EXTREME w/ O-rings NB0083G02	38.185	38.19
1	8203	STATOR/LINER ASSY EXTREME NC0039G01	51.8225	51.82
All material remains the property of Site Specific Design until final payment.			Total	\$657.04

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.