

Site Specific Design, Inc.

1704 Rockwell Road
Abington, PA 19001



215-887-3730

Invoice

Date	Invoice #
4/29/2025	78863


Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via		Project
	Net 30	PB	4/20/2025			

Qty	Item Code	Description	Price Each	Amount
		<p>Replace DH410235 with new Twp pump DH923332 Rick Flounders 1900 Colt Rd Media, Pennsylvania 19063-1934</p> <p>Date of service 4/20/25 Technician Pat Brady</p> <p>Arrived on site and found pump DH410235 in high level alarm and not pumping out. Performed meter readings and brown to black and red were incorrect pulled pump Scott gave the ok to install sites spare DH716679 pump pumped out of alarm and shut off at 5.9 amps spare is running correctly Due to the age of the pump will need to come back out to install a upper Providence core. Also a 6" riser</p> <p>4/21/25 pat Arrived on site to install new upper Providence core DH00923332 pump pumped down and shut off at 6.1 amps pump is running correctly still will need to return at some point to install 6" riser</p> <p>4/29/25 pat</p>		

OK TO PAY
KEVIN MATSON, PE,
OPERATIONS MANAGER


05/09/2025

All material remains the property of Site Specific Design until final payment.

Subtotal

Sales Tax (0.0%)

Total

Payments/Credits

Total Due

Site Specific Design, Inc.

1704 Rockwell Road
Abington, PA 19001



215-887-3730

Invoice

Date	Invoice #
4/29/2025	78863

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via		Project
	Net 30	PB	4/20/2025			

Qty	Item Code	Description	Price Each	Amount
		Arrived on site to install 6" riser riser has been installed job is completed		
1	Service/Ins	Service Call & Inspection Fee	170.00	170.00
1.5	Labor-PB	Labor rate for Pat	130.00	195.00
1	ND0082G01	6 inch Cover Shroud Riser Kit, E/One Extender	380.1506	380.15

All material remains the property of Site Specific Design until final payment.

Subtotal \$745.15

Sales Tax (0.0%) \$0.00

Total \$745.15

Payments/Credits \$0.00

Total Due \$745.15

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.