

Site Specific Design, Inc.

1704 Rockwell Road
Abington, PA 19001



Invoice

Date	Invoice #
7/1/2024	75897

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via		Project
	Net 30	JohnS	7/1/2024			

Qty	Item Code	Description	Price Each	Amount
1	Service/Ins	Repair DH862907 Brandon Paganetti (Upper Prov) 300 W Rose Tree Rd Media, Pennsylvania 19063-2013 Date of service 7/1/24 Technician John Simons Arrived on site to find panel not in alarm. Performed meter test and found floating shorts on the switches. Removed pump DH862907 from the station and opened the switch compartment. Found water in the compartment and the switches were corroded. Found no leak path. Replaced the switches and inspected the stator and it was new. Reinstalled the pump and tested from alarm. The Pump operates at 5.2 amps. Once the alarm cleared the pump finished its cycle and shut off. Manually operated the pump and it would not operate. Replaced the PCB and the manual run still did not work. Replaced the overlay and the manual run now works. Suspect the PCB and overlay caused the continuous run from previous service call. Job complete Service Call & Inspection Fee <	170.00	170.00

All material remains the property of Site Specific Design until final payment.

Subtotal

Sales Tax (0.0%)

Total

Payments/Credits

Total Due

Phone #

215-887-3730

Site Specific Design, Inc.

1704 Rockwell Road
Abington, PA 19001



Invoice

Date	Invoice #
7/1/2024	75897

Bill To
Upper Providence Township Attn: Kevin Matson, Sewer Authority 935 N. Providence Road Media, PA 19063

Ship To
Upper Providence Township 935 N Providence Road 610-566-5376 Media, PA 19063

Cust. PO #	Terms	Rep	Ship Date	Ship Via		Project
	Net 30	JohnS	7/1/2024			

Qty	Item Code	Description	Price Each	Amount
2	Labor-JS	Labor rate for John Simons	130.00	260.00
1	Consumables	Includes nuts, bolts, washers, glue, tape, wire nuts, terminal flags, pipe dope, teflon tape, locktite, lubricants	22.9925	22.99
1	7290	PRESSURE SWITCH ON/OFF EXTREME w/O-rings NB0083G01	68.374	68.37
1	7291	PRESSURE SWITCH, ALARM EXTREME w/ O-rings NB0083G02	68.374	68.37
1	9543	NB0072G21 Sentry Protect Panel PCB Board Alarm Replacement 240v	363.2101	363.21
1	9544	NB0082G02 Membrane Overlay Deadfront Sentry Protect 240v 2p	185.028	185.03

All material remains the property of Site Specific Design until final payment.

Subtotal \$1,137.97

Sales Tax (0.0%) \$0.00

Total \$1,137.97

Payments/Credits \$0.00

Total Due \$1,137.97

Returned checks will incur a \$25.00 surcharge. If at any time your account runs past due, all shipments may be held pending.

Phone #

215-887-3730